

# Instandsetzungsarbeiten Ostseeferienpark Heiligenhafen

## Bauzeitenplan 7.BA Treppenhäuser ohne Berücksichtigung von Witterungseinflüssen

Stand: 10.07.2020

Stichtag: 02.04.21 00:00					▼																																				
Info	Name	Dauer AT	Anfang	Ende	September 2020			Oktober 2020				November 2020				Dezember 2020			Januar 2021			Februar 2021				März 2021															
					36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	01	02	03	04	05	06	07	08	09	10	11	12	13	14					
	BE	5	31.08.20 07:00	04.09.20 18:00																																					
	Gerüstbau HIK	15	31.08.20 07:00	18.09.20 18:00																																					
	Schleifen	20	21.09.20 07:00	16.10.20 18:00																																					
	Schutzmaßnahmen	10	19.10.20 07:00	30.10.20 18:00																																					
	Ausbau der Fenster	10	02.11.20 07:00	13.11.20 18:00																																					
	Schadstellensanierung	25	16.11.20 07:00	18.12.20 18:00																																					
	Spachtel	15	04.01.21 07:00	22.01.21 18:00																																					
	Fenstereinbau	25	25.01.21 07:00	26.02.21 18:00																																					
	Beschichtung	10	01.03.21 07:00	12.03.21 18:00																																					
	Motiven	5	15.03.21 07:00	19.03.21 18:00																																					
	Gerüstabbau HIK	9	22.03.21 07:00	01.04.21 18:00																																					
	Gerüstbau LMN	15	31.08.20 07:00	18.09.20 18:00																																					
	Schleifen	20	21.09.20 07:00	16.10.20 18:00																																					
	Schutzmaßnahmen	10	19.10.20 07:00	30.10.20 18:00																																					
	Ausbau der Fenster	10	02.11.20 07:00	13.11.20 18:00																																					
	Schadstellensanierung	25	16.11.20 07:00	18.12.20 18:00																																					
	Spachtel	15	04.01.21 07:00	22.01.21 18:00																																					
	Fenstereinbau	25	25.01.21 07:00	26.02.21 18:00																																					
	Beschichtung	10	01.03.21 07:00	12.03.21 18:00																																					
	Motiven	5	15.03.21 07:00	19.03.21 18:00																																					
	Gerüstabbau LMN	9	22.03.21 07:00	01.04.21 18:00																																					
	Gerüstbau OPQ	10	21.09.20 07:00	02.10.20 18:00																																					
	Schleifen	15	05.10.20 07:00	23.10.20 18:00																																					
	Schutzmaßnahmen	10	26.10.20 07:00	06.11.20 18:00																																					
	Ausbau der Fenster	5	09.11.20 07:00	13.11.20 18:00																																					
	Schadstellensanierung	25	16.11.20 07:00	18.12.20 18:00																																					
	Spachtel	15	04.01.21 07:00	22.01.21 18:00																																					
	Fenstereinbau	25	25.01.21 07:00	26.02.21 18:00																																					
	Beschichtung	10	01.03.21 07:00	12.03.21 18:00																																					
	Motive	5	15.03.21 07:00	19.03.21 18:00																																					
	Gerüstabbau OPQ	9	22.03.21 07:00	01.04.21 18:00																																					